

## **Haywood County, North Carolina**

## **PSAP Consolidation Renovation Project**

## **Monthly Progress Report**

June 2015

	Activity	This Period	Next Period
1.	Design	<ul> <li>Tower RFP document scheduled for release on June 30, 2015</li> <li>Architect presented the Final Design Plan</li> <li>Finalization of Final Design scheduled for June 30, 2015</li> <li>Client review of Final Design Plan</li> </ul>	<ul> <li>Monitor activity relating to the Tower RFP release</li> <li>Review and respond to Tower vendor questions</li> <li>Open and evaluate Tower Bid Responses</li> <li>Acceptance of Final Design for the Renovation project</li> </ul>
2.	Permits	None were applied for	Apply for Construction Permits as appropriate
3.	Construction	Areas to be renovated within the facility have been cleared out in preparation for the demolition phase	Initiate selection process of a General Contractor
4.	Communications Systems	<ul> <li>Validation of Workstation RFP Responses is in progress</li> <li>Radio RFP DRAFT document process initiates</li> <li>County continues review of the quote from CenturyLink on 9-1-1 CPE for the new PSAP and the existing PSAP location</li> </ul>	<ul> <li>Award Workstation RFP project</li> <li>County enters negotiation with the successful vendor of the Workstation RFP project</li> <li>Radio RFP release targeted for the end of July</li> <li>Determine acceptability of the quote provided by CenturyLink for 9-1-1 CPE</li> <li>Coordinate with telecommunication service providers concerning redundancy provisions</li> <li>Submit Purchase Order for the Admin Network Computers Equipment</li> </ul>
5.	Other Activity	Monthly and Weekly Status meetings continued (June 2, 9, and 17) as agreed to by the County	<ul> <li>Continue with Status Meetings</li> <li>Monitor progress of each component area within the Project</li> <li>Submit reports and updates as necessary</li> <li>Monitor the Project Budget</li> </ul>