



Swain-Jackson County, North Carolina

Regional PSAP Project Monthly Progress Report

June 2015

Activity	This Period	Next Period
1. Design	<ul style="list-style-type: none">Swain County CPE and associated systems are completeZetron MaxCall Taker and Max Dispatch equipment has been installedSwain County cabling is installed and functionalTCS trunks have been installed and will be tested prior to going live	<ul style="list-style-type: none">Swain County "Go live" moved forward to July 22 to accommodate vendor schedules and arrival of TSC Routers that were on back orderTest all equipment to prepare for "Go Live" transition
2. Permits	<ul style="list-style-type: none">All related permits received	<ul style="list-style-type: none">No activity required
3. Construction	<ul style="list-style-type: none">Construction is complete	
4. Communications Systems	<ul style="list-style-type: none">Swain County Zetron Radio and 911 Telephony CPE has been installed and is being testedTCS Routers were on back order from the vendor. Routers are scheduled for delivery and testing prior to July 21Completed training on Zetron CPE and radio consoles	<ul style="list-style-type: none">July 21, MCP and vendors will test all Swain County circuits and equipment to assure operational compliance with specificationsTest and make operational fiber connectivity between Jackson and Swain County PSAPs
5. Other Activity	<ul style="list-style-type: none">Meetings completed:<ul style="list-style-type: none">MCP conducted Weekly Project Status call with Clients	<ul style="list-style-type: none">MCP will continue weekly project status call until system is acceptedPerform acceptance testing of all components associated with the 911 GrantMCP will support Swain and Jackson Counties throughout the system implementation phase